

4.0

### Del Puerto Canyon Reservoir Feasibility Report Schedule

ID	Task/Task Name	Duration	Start	Finish
1	Del Puerto Canyon Reservoir Feasibility Study	1010 days?	Fri 5/3/19	Tue 4/25/23
2	Actions to Achieve Finding of Environmental Feasibility	856 days?	Fri 12/13/19	Tue 4/25/23
3	Public Review Draft EIR	29 days	Fri 12/13/19	Mon 1/27/20
4	Region Prepares NOI	15 days	Mon 2/10/20	Fri 2/28/20
5	Region Review of NOI Materials to Send to DOI	3 days	Thu 2/20/20	Mon 2/24/20
6	DOI Review for Approval to Prepare NOI	2 days	Mon 3/2/20	Tue 3/3/20
7	Submit NOI Materials to Commissioner's Office for Review of Submittal to DOI	5 days	Wed 4/8/20	Tue 4/14/20
8	DOI Review NOI	3 days	Wed 4/15/20	Fri 4/17/20
9	Publish NOI	1 day	Wed 4/29/20	Wed 4/29/20
10	Scoping	23 days	Thu 4/30/20	Tue 6/2/20
11	Final EIR Complete	0 days	Tue 10/20/20	Tue 10/20/20
12	DOI EIS Development Briefing	0 days	Fri 5/29/20	Fri 5/29/20
13	DOI provide feedback after EIS Development Briefing	5 days	Fri 5/29/20	Thu 6/4/20
14	Prepare Draft Environmental Impact Statement (Non-operations chapters)	128 days	Tue 2/2/21	Fri 12/31/21
15	Prepare Fish Effects Analysis Chapter	25 days	Mon 7/19/21	Fri 8/20/21
16	Operations Modeling, Review, and Chapter Preparation	122 days	Wed 3/3/21	Fri 8/20/21
17	Backcheck Operations Analysis Chapter and EIS Team Review of Draft EIS	4184 days	Mon 10/18/21	Tue 12/31/48
18	Address Comments, make revisions, and compile into one document	28 days	Mon 10/18/21	Thu 11/25/21
19	Sponsors add expanded footprint	36 days?	Fri 11/26/21	Sun 1/16/22
20	Reclamation review Sponsors documentation/memo's	13 days?	Mon 1/17/22	Fri 2/4/22
21	Information request by Reclamation (Operations Modeling)	5 days?	Mon 2/7/22	Fri 2/11/22
22	Review of additional information provided by Sponsors (Operations Modeling)	5 days?	Mon 2/14/22	Fri 2/18/22
23	Clean Up Draft (EIS)	94 days?	Mon 2/7/22	Thu 6/16/22
24	Technical Team Review (EIS)	15 days?	Fri 6/17/22	Fri 7/8/22

### Del Puerto Canyon Reservoir Feasibility Report Schedule

ID	Task/Task Name MOC	Duration	Start	Finish
25	Cooperating Agency Review of Draft EIS	15 days	Fri 6/17/22	Fri 7/8/22
26	Edits and Back checks	15 days?	Mon 7/11/22	Fri 7/29/22
27	Sponsors Review (EIS)	3 days?	Mon 8/1/22	Wed 8/3/22
28	Edit and Back check from Sponsor Review	1 day?	Fri 8/5/22	Fri 8/5/22
29	Management Review (EIS)	5 days?	Mon 8/8/22	Fri 8/12/22
30	Edits and Back check from Management Review	5 days	Mon 8/15/22	Fri 8/19/22
31	RD Review of Draft EIS	5 days	Mon 8/22/22	Fri 8/26/22
32	Edits and Back checks for RD Review	5 days?	Mon 8/29/22	Mon 9/5/22
33	DOI/NEPA Review Team - Briefing Availability of Draft EIS	1 day	Tue 9/6/22	Tue 9/6/22
34	DOI/NEPA Review Team - Review and Feedback after Draft EIS Briefing	15 days	Wed 9/7/22	Tue 9/27/22
35	Include announcement of public comment period in Week-Ahead report to DC	12 days	Wed 9/14/22	Thu 9/29/22
36	NOA for Public Comment Period for Draft EIS	1 day	Fri 10/7/22	Fri 10/7/22
37	Public Comment Period	33 days	Mon 10/10/22	Fri 11/25/22
38	Project Team addresses comments and prepares Admin Final EIS	53 days	Fri 10/7/22	Fri 2/10/23
39	RD and Solicitor review period	10 days	Mon 2/13/23	Fri 2/24/23
40	Briefing Materials provided to ASWS Review Team	5 days	Mon 2/27/23	Fri 3/3/23

### Del Puerto Canyon Reservoir Feasibility Report Schedule

ID	Task/Task Name	Duration	Start	Finish
41	Briefing ASWS Review Team Availability Final EIS	1 day	Mon 3/6/23	Mon 3/6/23
42	ASWS Review Team provides feedback up to 10 days after briefing	10 days	Tue 3/7/23	Mon 3/20/23
43	Include announcement of NOA for Final EIS in Week-Ahead report to DC	11 days	Tue 3/7/23	Tue 3/21/23
44	NOA Posted for Final EIS	1 day	Fri 3/24/23	Fri 3/24/23
45	30-day cooling off period	22 days	Mon 3/27/23	Tue 4/25/23
46	Final EIS to OMB	1 day?	Wed 4/26/23	Wed 4/26/23
47	Send draft to BA to services	94 days	Mon 3/27/23	Fri 8/4/23
48	ESA Consultation	57 days?	Mon 1/2/23	Wed 3/22/23
49	NHPA Section 106 consultation	238 days?	Mon 8/7/23	Thu 7/11/24
50	Prepare ROD	25 days	Mon 8/7/23	Fri 9/8/23
51	Include announcement of ROD in Week-Ahead report to DC	10 days	Mon 9/11/23	Fri 9/22/23
52	DOI Review of ROD	5 days	Mon 9/25/23	Fri 9/29/23
53	CGB Region Sign ROD	4 days	Mon 10/2/23	Thu 10/5/23
54	Actions to Achieve Finding of Economic Feasibility	180 days	Tue 9/3/19	Tue 5/19/20
61	Finding of Technical Feasibility	287 days	Fri 5/3/19	Mon 6/22/20
76	Finding of Financial Feasibility	1 day	Thu 10/1/20	Thu 10/1/20
79	DEC Review	31 days	Fri 4/17/20	Mon 6/1/20
84	Regional Review (FR)	35 days?	Tue 6/2/20	Mon 7/20/20

### Del Puerto Canyon Reservoir Feasibility Report Schedule

ID	Task/Task Name	Duration	Start	Finish
87	Policy Compliance Review (FR)	90 days	Fri 6/5/20	Fri 10/9/20
93	DC and RD Reclamation Review (FR)	10 days	Mon 8/17/20	Fri 8/28/20
97	DOI Review (FR)	15 days?	Mon 9/7/20	Fri 9/25/20
103	OMB Review (FR)	12 days	Wed 12/9/20	Thu 12/24/20
107	Finding of Feasibility by Secretary, Send letter of concurrence to Congress withi	2 days	Mon 12/28/20	Tue 12/29/20