

### GSP Implementation Schedule San Luis & Delta-Mendota Water Authority

**NORTHERN & CENTRAL DELTA-MENDOTA REGION GSP IMPLEMENTATION 3-MONTH LOOK-AHEAD**

TASK	RESPONSIBLE PARTY	START	END	DEC				JAN				FEB				MAR				
				WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5
<b>BASIN-SCALE COORDINATION</b>																				
<b>Annual Report</b>																				
WY2020 Annual Report	Basin GSAs / W&C	10/20/20	4/1/21																	
<b>Intra-Basin Coordination</b>																				
Coordination Committee	Basin GSAs	Monthly (2nd Monday)				■				■								■		
DM Technical Working Group	Basin GSAs	As-needed																		
DMS Working Group	Basin GSAs	As-needed																		
SGM Grant Program Implementation Grant Application	Basin GSAs / W&C	9/15/20	1/8/21	■	■	■	■	■												
<b>Inter-Basin Coordination</b>																				
Inter-Basin Coordination Meetings	Basin GSAs	TBD																		
<b>Prop 68 Coordination</b>																				
Grant Administration <sup>(a)</sup>	WSID / W&C	6/1/20	4/1/22																	
Well Census and Inventory	Basin GSAs / P&P	7/15/20	12/31/21	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
Subsidence Characterization <sup>(a)</sup>	Basin GSAs	12/21/20	4/1/22					■	■	■	■	■	■	■	■	■	■	■		
<b>N-C REGION COORDINATION / ADMINISTRATION</b>																				
<b>Annual Report</b>																				
WY2020 N-C Region Annual Report	W&C	10/20/20	4/1/21																	
<b>N-C Coordination Meetings</b>																				
Northern and Central Region Mngmt Committees Meetings	GSAs	Monthly				■				■				■				■		
Northern Region Management Committee Meetings	GSAs	As-needed																		
Central Region Management Committee Meetings	GSAs	As-needed																		
Technical/Finance Working Group Meetings	GSAs	TBD																		
<b>Quarterly GSP Progress Checks</b>																				
GSP Implementation Progress Reports	GSAs	Quarterly				■												■		
Quarterly GSP Implementation Update Reports	W&C	Quarterly								■										
<b>N-C REGION GSP IMPLEMENTATION</b>																				
<b>Water Level Monitoring</b>																				
Data Consolidation/Upload to DMS/SGMA Portal	GSAs / W&C	10/31/20	12/31/20	■	■	■	■													
Install New Monitoring Wells	GSAs	7/1/20	4/1/21	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
<b>Interconnected Surface Water Monitoring</b>																				
Install/Identify New Monitoring Wells	WSID / PID / NWDM	3/1/20	3/31/21	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
<b>Subsidence Monitoring</b>																				
Collect Subsidence Data	USBR / GSAs	12/1/20	2/28/21	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
Data QA/QC	GSAs / W&C	3/1/21	3/31/21																	
Data Consolidation/Upload to DMS	GSAs / W&C	3/1/21	3/31/21																	
<b>Projects<sup>(a)</sup></b>																				
Los Banos Creek Recharge and Recovery Project	SLWD	PD Complete	TBD																	
Kaljjan Drainwater Reuse Project	SLWD	PD Fall 2020	TBD																	
Orestimba Creek Recharge and Recovery Project	DPWD	PD Complete	TBD																	
NVRRWP – Increased Modesto and Turlock Portions <sup>(b)</sup>	DPWD	Complete																		
Percolation Ponds for Stormwater Capture and Recharge	City of Patterson	TBD	TBD																	
WSID Lateral 4-North Recapture and Recirculation Reservoir <sup>(c)</sup>	WSID	FS in 2021	TBD																	
Revision to TRID Lower Aquifer Pumping <sup>(d)</sup>	TRID	On-going																		

## GSP Implementation Schedule San Luis & Delta-Mendota Water Authority

**NORTHERN & CENTRAL DELTA-MENDOTA REGION GSP IMPLEMENTATION 3-MONTH LOOK-AHEAD**

TASK	RESPONSIBLE PARTY	START	END	DEC				JAN				FEB				MAR				
				WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 5
<b>Management Actions<sup>(a)</sup></b>																				
Lower Aquifer Pumping Rules for Minimizing Subsidence	GSA's	6/25/20	6/30/21																	
Maximize Use of Other Water Supplies	GSA's	6/25/20	6/30/21																	
Increasing GSA Access to and Input on Well Permits	GSA's	6/11/20	6/30/21																	
Drought Contingency Planning in Urban Areas	GSA's	2/1/20	7/1/21																	
Fill Data Gaps	GSA's	2/1/20	12/31/25																	
<b>Additional GSP Activities</b>																				
USGS / Basin Model	TBD	3/1/20	4/1/21																	
Project Management and Communication	SLDMWA / EKI	3/1/20	4/1/21																	
As-Needed Technical Support	EKI / W&C	3/1/20	4/1/21																	

**Abbreviations**

DMS = Data Management System  
 DM = Delta Mendota  
 DPWD = Del Puerto Water District  
 EKI = EKI Environment & Water, Inc.  
 FS = Feasibility Study  
 GSA = Groundwater Sustainability Agency

GSP = Groundwater Sustainability Plan  
 NVRWP = North Valley Regional Recycled Water Program  
 P&MA = Projects and Management Actions  
 PD = Preliminary Design  
 PID = Patterson Irrigation District  
 P&P = Provost & Pritchard

QA/QC = Quality Assurance/Quality Control  
 SLDMWA = San Luis & Delta-Mendota Water Authority  
 SLWD = San Luis Water District  
 TBD = to be determined  
 TRID = Tranquillity Irrigation District

USBR = United States Bureau of Reclamation  
 USGS = United States Geological Survey  
 W&C = Woodard & Curran  
 WSID = West Stanislaus Irrigation District  
 WY = Water Year

**Notes**

- (a) Prop 68 Grant Coordination activities extend through 4/1/2022; Projects and Management Actions extend through 2025.
- (b) Portion of project is complete. Increased supply of recycled water expected.
- (c) Needs to be coordinated with Orestimba and Del Puerto Creek projects.
- (d) In operation starting in 2017.